

IN THIS REPORT: run[0003; Brandon Hospital Clean Utilities, [YES], This run is for the Clean Utilities only so that we can clear the Plumbers! Line#1078,Part#107108,Elv# 53] part_category[0009; Adjustable Shelf, 0010; Back, Base, 0029; Back, Wall, 0008; Bottom, Base, 0030; Bottom/Top, Wall, 0021; Counter Top Deck, 0022; Counter Top Splash, 0020; Door, 0024; Door with Lock, 0018; Drawer Bottom, 0019; Drawer Front, 0016; Drawer Side, 0017; Drawer Sub-Front/Back, 0002; Drawer

Part#	Description	Unedged X	Unedged L	Edged X	Edged L	Variation	Qty
1/2" Partical Board Mel/Mel - WA 1570 White - WA 1570 White							
36	DWR SIDE, 4E	4.43750	20.00000	4.50000	20.00000	GROOVE FOR DF	120
95	DWR SIDE, 4E	1.93750	20.00000	2.00000	20.00000	GROOVE FOR DF	8
1/4" MDF HPL/HDO - WA 7205 Bengal Teak -							
26	WALL BACK	23.00000	29.00000	23.00000	29.00000		32
43	WALL BACK	31.00000	29.00000	31.00000	29.00000		16
100	WALL BACK	23.00000	19.00000	23.00000	19.00000		2
103	WALL BACK	31.00000	19.00000	31.00000	19.00000		1
55	WALL BACK	32.25000	17.00000	32.25000	17.00000		17
1/4" MDF Raw/Raw - WA 1570 White -							
34	BASE BACK	23.00000	29.50000	23.00000	29.50000		15
93	BASE BACK	23.00000	19.50000	23.00000	19.50000		1
69	BASE BACK	17.75000	29.50000	17.75000	29.50000		1
1/4" MDF Vinyl/Raw - WA 1570 White -							
6	BASE BACK	23.00000	29.50000	23.00000	29.50000		18
13	BASE BACK	31.00000	29.50000	31.00000	29.50000		17
85	BASE BACK	23.00000	19.50000	23.00000	19.50000		1
89	BASE BACK	31.00000	19.50000	31.00000	19.50000		1
39	DWR BOTTOM, SINGLE UTILITY	20.75000	19.25000	20.75000	19.25000		64
11/16" Particle Board HPL/CL - WA 7205 Bengal Teak - WA 1570 White							
24	WALL TOP	11.12500	22.50000	11.18750	22.50000		34
41	WALL TOP	11.12500	30.50000	11.18750	30.50000		17
53	WALL TOP	11.12500	31.75000	11.18750	31.75000		17
15	HL BASE FULL HEIGHT, DBL	14.58320	25.18750	15.58320	26.18750		17
90	HL BASE FULL HEIGHT, DBL	14.58320	15.18750	15.58320	16.18750		1
8	HL BASE FULL HEIGHT, SGL	22.87500	29.18750	23.87500	30.18750		1
19	HL BASE FULL HEIGHT, SGL	22.29140	25.18750	23.29140	26.18750		11
30	HL BASE FULL HEIGHT, SGL	22.29140	29.18750	23.29140	30.18750		2
64	HL BASE FULL HEIGHT, SGL	22.29140	23.18750	23.29140	24.18750		3
78	HL BASE FULL HEIGHT, SGL	22.29140	27.18750	23.29140	28.18750		1
86	HL BASE FULL HEIGHT, SGL	22.29140	15.18750	23.29140	16.18750		1
29	HL WALL DOOR	22.29140	28.68750	23.29140	29.68750		16
101	HL WALL DOOR	22.29140	18.68750	23.29140	19.68750		1

IN THIS REPORT: run[0003; Brandon Hospital Clean Utilities, [YES], This run is for the Clean Utilities only so that we can clear the Plumbers! Line#1078,Part#107108,Elv# 53] part_category[0009; Adjustable Shelf, 0010; Back, Base, 0029; Back, Wall, 0008; Bottom, Base, 0030; Bottom/Top, Wall, 0021; Counter Top Deck, 0022; Counter Top Splash, 0020; Door, 0024; Door with Lock, 0018; Drawer Bottom, 0019; Drawer Front, 0016; Drawer Side, 0017; Drawer Sub-Front/Back, 0002; Drawer

Part#	Description	Unedged X	Unedged L	Edged X	Edged L	Variation	Qty
11/16" Particle Board HPL/CL - WA 7205 Bengal Teak - WA 1570 White							
104	HL WALL DOOR, DBL	14.58320	18.68750	15.58320	19.68750		1
46	HL WALL DOOR, DBL	14.58320	28.68750	15.58320	29.68750		16
58	HL WALL DOOR, DBL	15.20820	16.68750	16.20820	17.68750		17
16	HR BASE FULL HEIGHT, DBL	14.58320	25.18750	15.58320	26.18750		17
91	HR BASE FULL HEIGHT, DBL	14.58320	15.18750	15.58320	16.18750		1
50	HR WALL DOOR	22.29140	28.68750	23.29140	29.68750		16
108	HR WALL DOOR	22.29140	18.68750	23.29140	19.68750		1
47	HR WALL DOOR, DBL	14.58320	28.68750	15.58320	29.68750		16
59	HR WALL DOOR, DBL	15.20820	16.68750	16.20820	17.68750		17
105	HR WALL DOOR, DBL	14.58320	18.68750	15.58320	19.68750		1
35	DRAWER FRONT, 4EQ	22.29140	5.45310	23.29140	6.45310		56
94	DRAWER FRONT, 4EQ	2.95310	22.29140	3.95310	23.29140		4
80	DRAWER FRONT, 4EQ	5.45310	22.29140	6.45310	23.29140		4
71	DRAWER FRONT, TOP SGL	17.04140	5.00000	18.04140	6.00000		1
62	LEFT END,DR,FIN,HNG	23.12500	30.50000	23.18750	30.50000	6" INTEGRAL TOE	2
73	LEFT END,DR,FIN,HNG	23.12500	30.50000	23.18750	30.50000	4" INTEGRAL TOE	6
74	LEFT END,DR,FIN,HNG	23.12500	30.50000	23.18750	30.50000	2" INTEGRAL TOE	1
83	LEFT END,DR,FIN,HNG	23.12500	20.50000	23.18750	20.50000	4" INTEGRAL TOE	1
18	RIGHT END,DR,FIN	23.12500	30.50000	23.18750	30.50000	4" INTEGRAL TOE	1
49	RIGHT WALL END	11.12500	29.87500	11.18750	30.00000		16
107	RIGHT WALL END	11.12500	19.87500	11.18750	20.00000		1
1	BSCRIBE	1.00000	30.50000	1.00000	30.50000		17
82	BSCRIBE	1.00000	20.50000	1.00000	20.50000		1
21	WSCRIBE	1.00000	30.00000	1.00000	30.00000		18
60	WSCRIBE	1.00000	18.00000	1.00000	18.00000		17

11/16" Particle Board HPL/HPL - WA 7205 Bengal Teak - WA 7205 Bengal Teak

25	WALL BOTTOM	11.12500	22.50000	11.18750	22.50000		34
42	WALL BOTTOM	11.12500	30.50000	11.18750	30.50000		17
54	WALL BOTTOM	11.12500	31.75000	11.18750	31.75000		17

3/4" Particle Board Mela/Mela - WA 1570 White - WA 1570 White

28	WALL ADJUSTABLE SHELF	22.25000	9.93750	22.31250	9.93750		68
45	WALL ADJUSTABLE SHELF	30.25000	9.93750	30.31250	9.93750		34
68	BASE BOTTOM	23.12500	17.25000	23.18750	17.25000		1
12	BASE BOTTOM	23.12500	30.50000	23.18750	30.50000		18

IN THIS REPORT: run[0003; Brandon Hospital Clean Utilities, [YES], This run is for the Clean Utilities only so that we can clear the Plumbers! Line#1078,Part#107108,Elv# 53] part_category[0009; Adjustable Shelf, 0010; Back, Base, 0029; Back, Wall, 0008; Bottom, Base, 0030; Bottom/Top, Wall, 0021; Counter Top Deck, 0022; Counter Top Splash, 0020; Door, 0024; Door with Lock, 0018; Drawer Bottom, 0019; Drawer Front, 0016; Drawer Side, 0017; Drawer Sub-Front/Back, 0002; Drawer

Part#	Description	Unedged X	Unedged L	Edged X	Edged L	Variation	Qty
3/4" Particle Board Mela/Mela - WA 1570 White - WA 1570 White							
5	BASE BOTTOM	23.12500	22.50000	23.18750	22.50000		19
33	BASE BOTTOM	23.12500	22.50000	23.18750	22.50000		16
38	DWR BACK, 4E	4.43750	20.25000	4.50000	20.25000	GROOVE FOR DF	60
97	DWR BACK, 4E	1.93750	20.25000	2.00000	20.25000	GROOVE FOR DF	4
37	DWR SUB-FRONT, 4E	4.43750	20.25000	4.50000	20.25000	GROOVE FOR DF	60
96	DWR SUB-FRONT, 4E	1.93750	20.25000	2.00000	20.25000	GROOVE FOR DF	4
31	LEFT DWR END, 4e	23.12500	30.50000	23.18750	30.50000	4" INTEGRAL TOE	15
92	LEFT DWR END, 4e	23.12500	20.50000	23.18750	20.50000	4" INTEGRAL TOE	1
66	LEFT DWR END, tvf LOCK	23.12500	30.50000	23.18750	30.50000	4" INTEGRAL TOE	1
81	LEFT END,DR,UFIN,HNG	23.12500	30.50000	23.18750	30.50000	6" INTEGRAL TOE	1
87	LEFT END,DR,UFIN,HNG	23.12500	20.50000	23.18750	20.50000	4" INTEGRAL TOE	1
2	LEFT END,DR,UFIN,HNG	23.12500	30.50000	23.18750	30.50000		3
9	LEFT END,DR,UFIN,HNG	23.12500	30.50000	23.18750	30.50000	4" INTEGRAL TOE	22
61	RIGHT END,DR,UFIN	23.12500	30.50000	23.18750	30.50000	4" INTEGRAL TOE	10
63	RIGHT END,DR,UFIN	23.12500	30.50000	23.18750	30.50000	6" INTEGRAL TOE	3
75	RIGHT END,DR,UFIN	23.12500	30.50000	23.18750	30.50000	2" INTEGRAL TOE	1
84	RIGHT END,DR,UFIN	23.12500	20.50000	23.18750	20.50000	4" INTEGRAL TOE	1
3	RIGHT END,DR,UFIN	23.12500	30.50000	23.18750	30.50000		3
88	RIGHT END,DR,UFIN,HNG	23.12500	20.50000	23.18750	20.50000	4" INTEGRAL TOE	1
10	RIGHT END,DR,UFIN,HNG	23.12500	30.50000	23.18750	30.50000	4" INTEGRAL TOE	17
106	LEFT WALL END	11.12500	19.87500	11.18750	20.00000		1
22	LEFT WALL END	11.12500	29.87500	11.18750	30.00000		32
98	LEFT WALL END	11.12500	19.87500	11.18750	20.00000		2
48	LEFT WALL END	11.12500	29.87500	11.18750	30.00000		16
51	LEFT WALL END	11.12500	17.87500	11.18750	18.00000		17
52	RIGHT WALL END	11.12500	17.87500	11.18750	18.00000		17
23	RIGHT WALL END	11.12500	29.87500	11.18750	30.00000		16
40	RIGHT WALL END	11.12500	29.87500	11.18750	30.00000		16
99	RIGHT WALL END	11.12500	19.87500	11.18750	20.00000		1
102	RIGHT WALL END	11.12500	19.87500	11.18750	20.00000		1
76	BASE TOP RAIL, BANDED	3.93750	22.50000	4.00000	22.50000		2
77	BASE TOP RAIL, UNBANDED	4.00000	22.50000	4.00000	22.50000		2
57	HANG RAIL, EXPOSED	4.00000	31.75000	4.00000	31.75000		34
27	HANG RAIL, EXPOSED	4.00000	22.50000	4.00000	22.50000		68
44	HANG RAIL, EXPOSED	4.00000	30.50000	4.00000	30.50000		34
67	BASE SUB-TOP	23.12500	17.25000	23.18750	17.25000		1

IN THIS REPORT: run[0003; Brandon Hospital Clean Utilities, [YES], This run is for the Clean Utilities only so that we can clear the Plumbers! Line#1078,Part#107_108,Elv# 53] part_category[0009; Adjustable Shelf, 0010; Back, Base, 0029; Back, Wall, 0008; Bottom, Base, 0030; Bottom/Top, Wall, 0021; Counter Top Deck, 0022; Counter Top Splash, 0020; Door, 0024; Door with Lock, 0018; Drawer Bottom, 0019; Drawer Front, 0016; Drawer Side, 0017; Drawer Sub-Front/Back, 0002; Drawer

<u>Part#</u>	<u>Description</u>	<u>Unedged X</u>	<u>Unedged L</u>	<u>Edged X</u>	<u>Edged L</u>	<u>Variation</u>	<u>Qty</u>
3/4" Particle Board Mela/Mela - WA 1570 White - WA 1570 White							
4	BASE SUB-TOP	23.12500	22.50000	23.18750	22.50000		17
11	BASE SUB-TOP	23.12500	30.50000	23.18750	30.50000		18
32	BASE SUB-TOP	23.12500	22.50000	23.18750	22.50000		16
3/4" Particle Board Raw/Raw - -							
7	HANG RAIL, CONCEALED	4.00000	22.50000	4.00000	22.50000		138
56	HANG RAIL, CONCEALED	4.00000	31.75000	4.00000	31.75000		34
70	HANG RAIL, CONCEALED	4.00000	17.25000	4.00000	17.25000		2
14	HANG RAIL, CONCEALED	4.00000	30.50000	4.00000	30.50000		70
17	TOE PLATE	4.00000	30.50000	4.00000	30.50000		18
65	TOE PLATE	6.00000	22.50000	6.00000	22.50000		3
72	TOE PLATE	4.00000	17.25000	4.00000	17.25000		1
79	TOE PLATE	2.00000	22.50000	2.00000	22.50000		1
20	TOE PLATE	4.00000	22.50000	4.00000	22.50000		28